

City Utilities of Springfield, MO - Southwest 2

ID	Task Name	Start	Finish	2006				2007				2008				2009				2010			
				Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4		
1	Preliminary/Detail Design Review	Mon 9/4/06	Wed 12/31/08																				
2	Specification Development	Mon 9/4/06	Fri 5/30/08																				
3	Site Grading and Development	Wed 11/1/06	Thu 11/30/06																				
4	Foundation Design	Thu 2/1/07	Mon 12/31/07																				
5	Drawing Reviews	Thu 2/1/07	Thu 12/31/09																				
6	Substructures A Design	Mon 10/2/06	Thu 11/30/06																				
7	Substructures A Construction	Fri 12/1/06	Wed 4/30/08																				
8	Substructures B Design	Mon 9/3/07	Fri 11/30/07																				
9	Substructures B Construction	Fri 2/1/08	Fri 4/30/10																				
10	DCS Specification - Factory Test	Mon 10/1/07	Mon 8/31/09																				
11	Boiler Island Steel Erection	Tue 7/1/08	Thu 4/30/09																				
12	Chimney Construction	Tue 7/1/08	Fri 5/29/09																				
13	Turbine Island Steel Erection	Mon 11/3/08	Tue 3/31/09																				
14	Boiler Island Erection	Mon 11/3/08	Tue 8/31/10																				
15	Coal Handling Construction	Thu 1/1/09	Fri 4/30/10																				
16	Track Extension	Wed 4/1/09	Thu 12/31/09																				
17	Cooling Tower Construction	Wed 4/1/09	Mon 8/31/09																				
18	BOP Construction	Wed 10/1/08	Fri 7/30/10																				
19	Turbine Generator Construction	Mon 3/2/09	Fri 4/30/10																				
20	Start-up Commissioning	Thu 10/1/09	Fri 10/29/10																				

Project: Planning Overview Schedule Date: Wed 9/20/06	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	