



Powering  
Our  
Future

**Springfield SW2 Generation Addition Project  
Contract Status - September 30, 2009**

<b>Contract Name and Scope</b>	<b>Contract Status</b>
Turbine Generator - Supply of 300 MW Steam Turbine Generator	Delivered - Toshiba International Corporation
Feedwater Heaters - Supply of feedwater heat exchangers	Complete - Yuba Heat Transfer
Deaerator - Supply of deaerator heat exchanger	Complete - Sterling Deaerator Company
Condenser - Supply of unit condenser	Complete - Ecolaire Division of Yuba Heat Transfer
CCCW Heat Exchangers - Supply of closed cycle cooling water heat exchangers	Complete - Alfa Laval
Circulating Water Pumps - Supply of circulating water pumps	Delivered - Flowserve Corporation
Condensate Pumps - Supply of condensate pumps	Delivered - Flowserve Corporation
Boiler Feed Pumps - Supply of boiler feedwater pumping system	Delivered - Flowserve Corporation
Distributed Control System - Supply of distributed control system (DCS)	Delivered - Emerson Process Controls
Ash Handling Systems - Supply of fly ash handling system	Delivered - United Conveyor Corporation
Alloy Piping - Supply of high temperature alloy piping	Complete - BendTec Inc.
Transformers - Supply and installation of generator step-up, auxiliary and station service transformers	Delivered - Hyundai Heavy Industries
Iso-Phase - Supply of iso-phase bus duct	Delivered - Delta Unibus
Switchgear - Supply of plant switchgear	Delivered - Wesco/Diversified
Variable Frequency Drives - Supply of medium voltage variable frequency motor drives.	Delivered - Rockwell Automation
Boiler Island - Supply of boiler island, consisting of structural steel, fuel preparation, boiler and emissions control equipment.	Delivered - Foster Wheeler North America
Boiler Island Erection - Construction contract for erection of structural steel, boiler and ancillary equipment associated with Boiler Island supply contract.	In Process - Oscar J. Boldt Construction Contact: Jerry Smerling, 920-225-6106
Coal Handling - EPC contract for coal handling system, including reclaim conveying, crushing and plant feed conveying	In Process - Brahma Group Contact: Ed Cerise, 801-521-5200
Chimney - Design and construction of 513' chimney	Complete - Pullman Power Contact: Rich Luther, 816-920-2510
Cooling Tower - Furnish and erect contract for multi-cell, counter flow cooling tower	Complete - Midwest Towers Inc.

Continuous Emissions Monitoring - CEMS equipment supply for monitoring plant emissions	Awarded - Forney Corporation
Circulating Water Piping - Supply of 84" diameter underground circulating water piping	Complete - Price Brothers
Substructure A - Construction contract for rock excavation and cast-in-place, drilled piers	Complete - DeWitt & Associates
Substructure B - Construction contract for excavation, concrete foundations, cooling tower basin, underground piping and duct bank, elevated slabs, coal reclaim tunnel, etc.	Complete - Baker Concrete Construction Contact: Rod Johnson, 513-623-2279
Chimney Foundation - Construction contract for cast-in-place concrete foundation for chimney	Complete - Carson-Mitchell, Inc
Turbine Building Steel - Supply of structural steel for turbine building	Complete - Merrill Iron & Steel
Balance of Plant - Furnish and installation of all mechanical, piping, instrumentation and electrical equipment for whole of plant.	In Process - Cherne Contracting Corporation Contact: Craig Jergens, 952-944-4437
Chimney Caissons - Installation of drilled piers for chimney foundation	Complete - Carson-Mitchell, Inc
Urea Ammonia System - Supply of storage and conversion system for SCR	Delivered - Fuel Tech, Inc.